AS)

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

(For Other Works)

SBR No-55/15-16

No. ***First & Final*** Date 20-5-2015

Division: **BBMP, Byatarayanapura** Sub-Division: **BBMP, Vidyaranyapura**

Bill Received No. Dated Divisional / Sub Divisional Cash Book Voucher No…….. Dated…….

Schedule Docket No. Head of Account: **P-1771** **Work Code: 009-15-000004** **Est.Cost: 20.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate): **Improvements and Asphalting to Siddivinayaka and Sir M.V Layout Roads in Ward No. 09 of Vidyaranyapura Sub Division.**

Name of Contractor and Full Address: ***Sri R. Madhusudhan, Contractor, # 830, 5th Block, BEL Layout, Vidyaranyapura, Bangalore - 97.***

Reference to Agreement No. **EE/BTP/BBMP/E-PMT/07(14237)/WO/201/2014-15** Date: **08.01.2015**

Certified that the measurements were taken by me on 20/05/15 and recorded of **Pages** 249917 **to** 249927 of measurement Book No. 2500 and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on 2015 ……and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

Vidyaranyapura Sub Division
BBMP, Bangalore - 97

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within	1st & final BM 1771,670=00
2)	Deduct amount to be held in reserve being ……percent Rs……	
3)	" Balance	
4)	Deduct Payment:	
	a. Amount of previous payment as in the Office Cash Book Voucher No……Dated……S.D. No……..… Amount adjusted towards cash advance recovery of	IT 17717=00 VAT 70867=00 LWF 17717=00 CESS 1772=00
	b. Payments Now made { cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	Roy 28429=00 Total ded 136552=00 By Cheque 1635118=00
5)	Balance being unpaid value of work done held in reserve.	
6)	Deduct cash advance made on the Office cash Book Voucher No…… dated……less adjustments.	
7)	Net amount due to or from Contractor unadjustments items.	
8)	Advance to Contractor for materials brought to site (as detailed) within.	
9)	Value of Government materials supplied.	
	Total amount adjusted -	

Contractor's Signature

Received Rs…….. (in words)……

……

by cash and by adjustment of Payment as per memorandum (in final settlement of all demands)

(For use in the Office)

Audited & Admitted for Rs 1771,670=00

Witness 1635118=00 By Cheque

1. 136552=00 By adjustment

2. Dated Signature of Contractor

Paid by me by Cheque No……Dated……

Cash Rs……

Dated……

Accts. Asstt. Byatarayanapura Dn. Byatarayanapura BBMP.

Stamp

Initials of Officer making payment.

Executive Engineer

Sl. No.		Unit
1	Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods etc complete as per specifications and directions of engineer in charge of the work	Cum
2	Scarifying existing stone metal layer upto 75mm thick along with their bituminous surface, picking up scarified materials and stacking of old serviceable materials with lead of 100m, sequential spreading of the salvaged aggregates with fresh aggregates on prepared base and consolidating as per water bound macadam specifications including cost of all labour, HOM of machineries etc complete as per specifications and directions of engineer in charge of the work	Sqm
3	Providing, laying, spreading and compacting graded stone aggregate to **wet mix macadam** specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density etc complete as per specifications and directions of engineer in charge of the	Cum
4	Cleaning the existing WBM road surface including removing of binding materials and other foreign matter with wire bushes and small picks, sweeping with brooms or soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries, curing etc complete as per specifications and directions of engineer in charge of the work	Sqm
5	Providing and applying primer coat for surfaces of medium porosity like cement stabilized soil base @ 1.10 Kg/sqmt over prepared surface with S.S bitumen emulsion using bitumen tanker fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries etc complete as per specifications and directions of engineer in charge of the work	Sqm
6	Providing and laying **semi dense bituminous concrete** 25mm thick with 100-120 TPH batch type HMP producing an average output of 75 tonnes per hour using crushed aggregates of specified grading, premixed with bituminous binder at 4.5 to 5% of mix and filler, transporting the hot mix to work site, laying with a hydrostatic paver finisher with sensor control to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem roller to achieve the desired compaction as per MORTH specifications clause No. 500.8 complete in all respects as per specifications. **With 80/100 grade bitumen,** etc complete as per specifications and directions of engineer in charge of the work	Cum
7	Filling Pot-holes and patch repairs with bituminous concrete, 40 mm, KSRRB M3000-5, Removal of all failed material, trimming of completed excavation to provide firm vertical faces, cleaning of surface, painting of tack coat on the sides and base of excavation as per clause 500.3 back filling the pot hole with bituminous material as per clause 500.4 compacting, trimming and finishing the surface to form a smooth continuous surface, all as per clause etc complete as per specifications and directions of engineer in charge of the work	Sqm
8	Lead for Disposal of Debris shall be payable at carage rates by Mechanical means inlcuding loading and unloading etc complete as per specifications and directions of engineer in charge of the work	Cum
	Total	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	438.75	74.84	32836.00	438.75	32836.00	
-	-	1555.00	82.11	127681.00	1555.00	127681.00	
-	-	280.80 242.81	1424.17	399907.00 3,45,803 =	280.80	399907.00 3,45,803 =	
-	-	3312.50 3056.8	12.08	40015.00 36922 =	3312.50	40015.00 36922 =	
-	-	3312.50 3056.5	73.77	244363.00 225478 =	3312.50	244363.00 225478 =	
-	-	91.09 81.06	10959.30	998283.00 88836 =	91.09	998283.00 88836 =	
-	-	220.20	424.47	93468.00	220.20	93468.00	
-	-	290.00	72.83	21121.00	290.00	21121.00	
				1957674.00		1957674.00	

1771,670 =

A.C

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

1771,670 =